

SEKCJA I

nr pozycji z programu	asortyment robót	data rozpoczęcia zgodnie z programem	data zakończenia zgodnie z programem	wykonano do okresu [szacowane % ilości]	wykonano w okresie [szacowane % ilości]	narastająco [szacowane % ilości]	9+100	9+050	9+100	9+150	9+200	9+250	9+300	9+350	9+400	9+450	9+500	9+550	9+600	9+650	9+700	9+750	9+800	9+850	9+900	9+950	10+000	10+050	10+100	10+150	10+200	10+250	10+300	10+350	10+400
61	Roboty przygotowawcze	03.02.2021	14.08.2022			0,00%																													
62	Karczowanie z wywózką	03.02.2021	30.03.2021	100%	0%	100,00%																													
63	Odhumusowanie	31.03.2021	28.04.2021	100%	0%	100,00%																													
64	Rozbiórki elementów dróg i ulic - etap I	15.07.2022	21.07.2022			0,00%																													
65	Rozbiórki elementów dróg i ulic - etap II	08.09.2022	14.09.2022			0,00%																													
66	Drogi technologiczne (z dojazdami do PG1 i PG2)	15.04.2021	13.05.2021	71%	0%	71,00%																													
67	Roboty ziemne	29.04.2021	30.09.2022			0,00%																													
68	Roboty ziemne (wykop)	29.04.2021	01.07.2022	93%	1%	93,50%																													
72	Roboty ziemne (nasyp)	29.04.2021	30.09.2022	92%	0%	92,00%																													
75	GWN	17.03.2022	21.04.2022	47%	6%	53,00%																													
76	wymiana gruntu	26.07.2021	06.08.2021	28%	0%	28,00%																													
77	profilowanie skarp nasypów i wykopów	09.05.2022	30.09.2022	14%	0%	14,00%																													
78	Podbudowy	23.03.2022	20.10.2022			0,00%																													
79	Podbudowa pomocnicza z mieszanki niezwiązanej stab. Mech.	23.03.2022	19.009.22	43%	6%	49,00%																													
88	Podbudowa zasadnicza z mieszanki niezwiązanej 0/31,5 z kruszywem C90/30 grubości	13.04.2022	06.05.2022	38%	4%	42,00%																													
93	Podbudowa bitumiczna z B.A	20.06.2022	20.10.2022	14%	0%	14,00%																													
101	W-wa wiążąca	14.07.2022	27.10.2022			0,00%																													
102	Warstwa wiążąca z B.A	14.07.2022	27.10.2022	14%	0%	14,00%																													
109	W-wa ścieralna	22.09.2022	02.11.2022			0,00%																													
117	Roboty wykończeniowe	13.06.2022	14.12.2022			0,00%																													
119	Humusowanie skarp, rowów i powierzchni płaskich	13.06.2022	21.09.2022	28,5%	3%	31,50%																													
123	Przepusty	26.10.2021	10.06.2022			0,00%																													
124	Przepusty HDPE	22.03.2022	10.06.2022	23%	6%	29,00%																													
127	Przepusty stalowe	26.10.2021	19.04.2022	70%	0%	70,00%																													
130	Elementy Ulic	28.04.2022	10.10.2022			0,00%																													
140	Urządzenia Bezpieczeństwa Ruchu	03.10.2022	24.11.2022			0,00%																													
131	Ustawienie krawężników	09.05.2022	26.09.2022	3%	0%	3,00%																													
135	Ścieki trójkatne	28.04.2022	169.05.2022	3%	0%	3,00%																													
149	Kanalizacja deszczowa	16.03.2022	03.10.2022			0,00%																													
150	Kanały deszczowe	16.03.2022	29.03.2022	22%	0%	22,00%																													
151	Wpusty	30.03.2022	12.04.2022	54%	0%	54,00%																													

